



Callander Community Council

Meeting Date: 13th December 2021

Subject: Camp Place

Report from: Marilyn Moore

Camp Place Play Park

The questions asked by the National Park have been responded to and information has been received from the contractor on the cost of installation for the toddler/inclusive area. A draft contract is awaited from the National Park to cover the terms and conditions of the award to CCC for a Green Recovery grant of £25,000.

Meanwhile purchasing of play and gym equipment has gone ahead and installation quotes for both play areas are available. Stirling Council will organise the installation and continue to maintain the play park once complete. An order for the fencing and gates has also been placed, the costs of which are covered by the Awards for All grant obtained by CCC. The fencing supplier has changed and a new specification has been supplied which has been passed to and approved by Stirling Council.

As for the previous 2 reports, there are still industry-wide delays on play equipment due to raw material shortages and supply chain issues, resulting in long lead times on deliveries – currently still 20 weeks. However the installation is planned for Q1 2022 as soon as everything is in place, with a possible run over into Q2.

The recent storm damage from Storm Arwen is likely to produce some logs suitable to replace those in Camp Place which are now rotten.

BMX/Bike Track

No further response from Stirling Council on the BMX/Bike track. A reminder has been sent.

Marilyn Moore

Callander Community Council